



2016 Construction Season Weekly Update:
Date: May 6, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Underground utility construction began this week on the Grand Avenue project. Sanitary sewer main is being installed along the entire project. Water main and remaining underground utility construction will continue next week. Xcel Energy continues to relocate their facilities within Grand Avenue with the expectation that work will be completed next week. Please continue to look for local street closures along the project!

Anticipated Project Completion: July 2016

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Construction began this week on the Chippewa Riverfront. Construction site erosion control and preliminary grading and clearing will continue into next week.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

Anticipated Start Date: June 2016

Anticipated Completion: August 2016

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

Anticipated Start Date: May 2016

Xcel Energy will continue to have crews on site replacing their utilities. Xcel Energy is anticipating that their work on the project will be completed next week.

Anticipated Completion: July 2016

Project: Woodward Avenue – Street Improvement Project

Anticipated Start Date: May 2016

Anticipated Completion: July 2016

Project: State Street – Street and Utility Improvement Project
Limits: Columbia Street to Water Street

Anticipated Start Date: June 2016

Anticipated Completion: August 2016

Project: Spring Street Bridge at Duncan Creek

Anticipated Start Date: May 2016

Anticipated Completion: August 2016

Project: Main Street Bridge at the Chippewa River

Anticipated Start Date: June/July 2016

Anticipated Completion: Fall 2016

Maintenance Issues:

Concrete from the 2016 WisDOT project on Bridge Street from River Street to Court Street is being replaced today. The contractor has a brief window and since street closures were required they were allowed to proceed on Friday May 6. The contractor will be replacing an approximately 70-foot section of curb and gutter and work will be completed in one day. Please watch for lane closures at the intersection of Bridge Street and River Street to accommodate the work.