



2016 Construction Season Weekly Update:
Date: May 13, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Underground construction continued this week along the entire project. The sanitary and water mains will be completed early next week with individual services to follow. Underground construction is expected to be completed within the next two weeks. After completion of the underground utilities the removals will be completed and preparation for the road surface will begin.

Xcel Energy will have completed its work along the project this week.

Anticipated Project Completion: July 2016

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Grading and site utility work will continue next week on the Chippewa Riverfront. Removals (Dead-Unhealthy tree/brush) and preliminary grading will continue along the entire project.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

Anticipated Start Date: June 2016

Anticipated Completion: August 2016

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

Work is scheduled to begin next week on the Willow Street/Loffler Court project. Removals and underground utility construction are scheduled for next week. Road surface preparation will begin as soon as underground utility construction is completed.

Anticipated Completion: June 2016

Project: Woodward Avenue – Street Improvement Project

Anticipated Start Date: May 2016

Anticipated Completion: July 2016

Project: State Street – Street and Utility Improvement Project
Limits: Columbia Street to Water Street

Anticipated Start Date: June 2016

Anticipated Completion: August 2016

Project: Spring Street Bridge at Duncan Creek

Anticipated Start Date: May 2016

Anticipated Completion: August 2016

Project: Main Street Bridge at the Chippewa River

Anticipated Start Date: June/July 2016

Anticipated Completion: Fall 2016