



2016 Construction Season Weekly Update:
Date: May 20, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Underground utility construction will be completed early next week. Street preparation has begun along Grand Avenue from Albert Street to Pine Street. Preparation for curb and gutter will begin along the entire stretch next week with concrete work scheduled to begin in the next two weeks.

Anticipated Project Completion: July 2016

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Grading and site utility work will continue next week on the Chippewa Riverfront. Removals (Dead-Unhealthy tree/brush) and preliminary grading will continue along the entire project.

Construction within the Business 29/River Street and Bridge Street Roundabout started this week. Periodic lane closures will be required to complete the work within the roundabout. Please watch for signage in and around the roundabout.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

Anticipated Start Date: June 2016

Anticipated Completion: August 2016

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

Underground utility work and clearing and grubbing began this week. Underground utility work is scheduled to be completed early next week. Concrete work will begin following the completion of the clearing and grubbing and is expected to take 2-5 days.

Anticipated Completion: June 2016

Project: Woodward Avenue – Street Improvement Project

Work is scheduled to begin next week along Woodward Avenue. Concrete replacement is scheduled for next week; please watch for temporary lane closures along this project. Street surface removals

have been scheduled for the week of June 6, 2016. Please watch for more updates on this project in the next week!

Anticipated Completion: July 2016

Project: State Street – Street and Utility Improvement Project

Limits: Columbia Street to Water Street

The State Street – Columbia Street to Water Street project is scheduled to begin May 31, 2016. A detour will be established by the City of Chippewa Falls prior to the start of construction.

Anticipated Completion: August 2016

Project: Spring Street Bridge at Duncan Creek

The Spring Street Bridge project has been scheduled to begin May 31, 2016. A detour will be established by the City of Chippewa Falls prior to the start of construction.

Anticipated Completion: August 2016

Project: Main Street Bridge at the Chippewa River

Anticipated Start Date: June/July 2016

Anticipated Completion: Fall 2016