



2016 Construction Season Weekly Update:  
Date: May 27, 2016

**Project: Grand Avenue – Street and Utility Improvement Project**  
**Limits: Albert Street to Island Street**

Underground utility construction was completed this week. Curb and gutter was completed with sidewalk and miscellaneous concrete work is scheduled to be completed next week. The initial layer of HMA pavement is scheduled for next week. Restoration and seeding will follow the initial layer of HMA pavement.

Anticipated Project Completion: July 2016

**Project: Chippewa Riverfront**  
**Limits: Chippewa Riverfront – Park and Street Improvements**

Tree clearing and general grading continued this week in the Chippewa Riverfront. Removals and grading will continue next week in areas throughout the park.

The foundations were constructed for the wall to be constructed in the center of the roundabout at Bridge Street/River Street STH 124. Work will continue next week on the wall with restoration work to follow. Periodic lane closures will be required to complete the work within the roundabout. Please watch for signage in and around the roundabout.

Anticipated Project Completion: Fall 2016

**Project: Spruce Street – Street and Utility Improvement Project**  
**Limits: Wheaton Street to Pearl Street**

Anticipated Start Date: June 2016

Anticipated Completion: August 2016

**Project: Willow Street/Loffler Court – Street and Utility Improvement Project**  
**Limits: Terrill Street to Terrill Street**

Underground utility work was completed this week on the Willow Street/Loffler Court project. Concrete work has been completed as well on the entire project. Paving is expected to be completed next week (weather depending).

Anticipated Completion: June 2016

**Project: Woodward Avenue – Street Improvement Project**

Work is scheduled to begin next week along Woodward Avenue. Concrete replacement is scheduled for next week; please watch for temporary lane closures along this project. Street surface removals have been scheduled for the week of June 6, 2016. Please watch for more updates on this project in the next week!

Anticipated Completion: July 2016

**Project: State Street – Street and Utility Improvement Project**  
**Limits: Columbia Street to Water Street**

The State Street – Columbia Street to Water Street project is scheduled to begin May 31, 2016. A detour will be established by the City of Chippewa Falls prior to the start of construction.

Anticipated Completion: August 2016

**Project: Spring Street Bridge at Duncan Creek**

The Spring Street Bridge project has been scheduled to begin May 31, 2016. A detour will be established by the City of Chippewa Falls prior to the start of construction.

Anticipated Completion: August 2016

**Project: Main Street Bridge at the Chippewa River**

Anticipated Start Date: June/July 2016

Anticipated Completion: Fall 2016