



2016 Construction Season Weekly Update:
Date: June 3, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Concrete work will be this week on the Grand Avenue project. Preparation for HMA surfacing will be completed early next week with the initial layer of HMA surface scheduled for late next week. After the initial layer of HMA is completed, restoration will be completed before the final lift of asphalt is installed.

Anticipated Project Completion: June 2016.

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Tree clearing and general grading continued this week in the Chippewa Riverfront. Removals and grading will continue next week in areas throughout the park.

The foundations were constructed for the wall to be constructed in the center of the roundabout at Bridge Street/River Street STH 124. Work will continue next week on the wall with restoration work to follow. Periodic lane closures will be required to complete the work within the roundabout. Please watch for signage in and around the roundabout.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

The Spruce Street improvement project is scheduled to begin June 9, 2016. Xcel Energy may be onsite relocating their utilities prior to June 9. The street will be closed to traffic starting on June 9, 2016.

Anticipated Completion: August 2016

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

Underground utility work and surface concrete work is scheduled to be completed today on the Willow Street project. HMA surfacing was scheduled for Saturday June 4, 2016, but that has been postponed due to weather conditions. HMA surfacing has been scheduled for next week. Restoration should be completed early next week along the entire project.

Anticipated Completion: June 2016

Project: Woodward Avenue – Street Improvement Project

Concrete replacement is scheduled to be completed Friday June 4, 2016 on the Woodward Avenue project. Starting June 6, removals will begin on all portions of the Woodward Avenue project. Please note: traffic will be moved to one side of the divided section of Woodward Avenue starting Monday June 6, 2016. Two-way traffic will be maintained but please watch for delays along this section.

Anticipated Completion: July 2016

Project: State Street – Street and Utility Improvement Project
Limits: Columbia Street to Water Street

The State Street project began this week, most of the underground utility work is scheduled to be completed and preparation for street surfacing is scheduled to begin next week.

Anticipated Completion: August 2016

Project: Spring Street Bridge at Duncan Creek

The Spring Street Bridge project has been scheduled to begin June 6, 2016. A detour will be established by the City of Chippewa Falls prior to the start of construction.

Anticipated Completion: August 2016

Project: Main Street Bridge at the Chippewa River

The Main Street Bridge deck replacement is scheduled to begin the week of June 20, 2016. Please note that the bridge is scheduled to be closed to traffic starting **JUNE 20, 2016**. A local detour will be established during the scheduled construction. Once construction has begun the bridge will be closed until all the work has been completed.

Anticipated Completion: August 2016.