



2016 Construction Season Weekly Update:
Date: June 10, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Concrete work has been completed along the entire Grand Avenue project. The initial lift of HMA pavement has been scheduled for Friday June 10. Restoration work is scheduled to begin early next week and is scheduled to be completed by the end of next week. The final layer of HMA pavement will be completed following the completion of the restoration work.

Anticipated Project Completion: June 2016.

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Site grading continued this week on the Chippewa Riverfront project. Grading and site preparation work is scheduled to continue into next week. Masonry works is scheduled to be completed on the decorative all with the roundabout at River Street/STH 124 and Bridge Street within the next few weeks.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

The Spruce Street project began this week with both clearing and removals. Underground utility work is scheduled to begin on Monday, June 13, 2016. Xcel Energy continues to work on utility locations and will continue into next week.

Anticipated Completion: August 2016

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

HMA surfacing was completed this week along the entire project. Final closeout items remain on the project and the Chippewa Falls Engineering Office will be completing a final punch list of remaining items.

Anticipated Completion: June 2016

Project: Woodward Avenue – Street Improvement Project

Removals have been completed along the entire section of Woodward Avenue. The concrete work has been completed and all traffic control is in place. Fine grading has been scheduled for early next week, and HMA paving is currently scheduled for end of next week. Pavement marking will follow after the remaining items are completed.

Traffic Control Note: The signals at the intersection of Woodward Avenue and Prairie View Road have been placed in flash mode due to the removal of the traffic sensors until grading is complete. Please note the flashing yellow and flashing red and proceed appropriately through the intersection.

Anticipated Completion: June 2016

Project: State Street – Street and Utility Improvement Project

Limits: Columbia Street to Water Street

Concrete work is scheduled for next week along the State Street project. After the concrete work is completed the initial layer of HMA surface will be installed.

Anticipated Completion: July 2016

Project: Spring Street Bridge at Duncan Creek

Removals began this week on the Spring Street Bridge. The contractor will continue removals next week and will begin setting necessary apparatuses to start completing the upgrades on the structure.

Anticipated Completion: August 2016

Project: Main Street Bridge at the Chippewa River

The Main Street Bridge deck replacement is scheduled to begin the week of June 20, 2016. Please note that the bridge is scheduled to be closed to traffic starting **JUNE 20, 2016**. A local detour will be established during the scheduled construction. Once construction has begun the bridge will be closed until all the work has been completed.

Anticipated Completion: August 2016.