



2016 Construction Season Weekly Update:
Date: June 24, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Restoration work and the final layer of HMA surface was completed this week along the entire project. Final punch list items remain to be completed; the street is open for travel.

Anticipated Project Completion: Open, June 2016!

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Site grading and underground utility work continued this week in the Chippewa Riverfront. Grading and site preparation is expected to continue into next week.

Masonry work within the River Street/STH 124 and Bridge Street Roundabout is expected to continue in the upcoming weeks.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

Underground utility work continued this week on the Spruce Street project. The sanitary sewer main has been completed and the contractor has started laying the water main. Water main and storm sewer work will continue next week with individual water and sewer services to follow.

Anticipated Completion: August 2016

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

Final punch list items remain to be completed on this project. The street is open!

Anticipated Completion: Open, June 2016!

Project: Woodward Avenue – Street Improvement Project

The final layer of HMA pavement is being installed on Friday June 24, 2016. The pavement marking has been scheduled for June 27, 2016. After all pavement marking has been complete the traffic control will be removed and final punch list items will remain.

Anticipated Completion: June 2016.

Project: State Street – Street and Utility Improvement Project
Limits: Columbia Street to Water Street

The initial layer of HMA pavement was installed this week on the State Street project. The restoration and tree removal has been scheduled for next week. The final lift of the HMA pavement is currently scheduled for the week after July 4.

Anticipated Completion: July 2016

Project: Spring Street Bridge at Duncan Creek

Preparation work for the removals on the underside of the bridge was completed this week. Work will commence on cleaning and removing the deficient concrete on the structure.

Anticipated Completion: August 2016

Project: Main Street Bridge at the Chippewa River

The Main Street Bridge has been closed for traffic. The deck of the bridge has been initially milled and spot repairs will continue into next week.

Anticipated Completion: August 2016.