



2016 Construction Season Weekly Update:
Date: July 1, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Final restoration and finishing items remain to be completed in the next two week.

Anticipated Project Completion: Open, June 2016!

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Grading and site preparation will continue next week on the Chippewa Riverfront. The work within the roundabout at the intersection of River Street/STH 124 and Bridge Street is expected to be finished within the next three weeks. **Masonry work is scheduled to begin next week, please watch for lane closures and detours as work commences in the roundabout.**

Preparation for trail network, and electrical improvements will begin next week within Chippewa Riverfront.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

Underground work will continue next week all along the Spruce Street project. Most of the sanitary, water, and storm water systems have been installed as the contractor begins replacing individual sewer and water services. Underground construction is anticipated to continue for the next two weeks with preparation for concrete curb and gutter to begin in sections of the roadway next week.

Anticipated Completion: August 2016

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

Final restoration and clean up item remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

Project: Woodward Avenue – Street Improvement Project

Final restoration and clean up items remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

Project: State Street – Street and Utility Improvement Project
Limits: Columbia Street to Water Street

Restoration continues this week along the State Street project. Final preparations for the final lift of asphalt have been completed and the final layer of HMA surfacing has been scheduled for next week. State Street is anticipated to be completed and open in time for the Northern Wisconsin State Fair.

Anticipated Completion: July 2016

Project: Spring Street Bridge at Duncan Creek

The contractor has begun removing deficient concrete from the underside of the bridge this week. Further cleaning and removals are scheduled to continue for the next two weeks. Upon completion of cleaning and removals concrete repair and the fiber-wrap will begin on the structure. Deck and sidewalk repairs will continue into the next two weeks.

Anticipated Completion: August 2016

Project: Main Street Bridge at the Chippewa River

The contractor has begun the full depth removals along the Main Street/Veterans Memorial Bridge. Repairs on the deck are expected to continue in the upcoming weeks. Repairs are scheduled to begin on both the north and south approaches.

Please note, pedestrian traffic on the bridge is not allowed. With the full depth deck repairs in process no one is allowed on the bridge for safety reasons. Any unauthorized persons on the bridge will be **subject to a fine**. Please note, this is done for safety reasons as portions of the deck may be removed at full depth and it is important that no persons other than project related personnel are on the structure. Please use the pedestrian detour and the STH 124 Bridge! Thank you for your cooperation!

Anticipated Completion: August 2016.

Project: Maintenance Overlays/Street Repairs

The City of Chippewa Falls will begin surface maintenance repairs on the following streets in the upcoming weeks:

- State Street – Water Street to Edward Street
- Court Street – STH 124 to Prairie Street
- Schiedler Road - Pumphouse Road to CTH I

These maintenance projects will include replacing HMA surfacing in locations along the section. The streets will remain open but localized closures may be necessary during the maintenance process. Please watch for construction signage and personnel directing traffic around the work zone.

The Public Works Department wishes everyone a safe 4th of July weekend. Please travel safely and drive safely and slowly around work zones. Have a great 4th!