



2016 Construction Season Weekly Update:  
Date: July 21, 2016

**Project: Grand Avenue – Street and Utility Improvement Project**  
**Limits: Albert Street to Island Street**

Final restoration and finishing items remain to be completed in the next two weeks.

Anticipated Project Completion: Open, June 2016!

**Project: Chippewa Riverfront**  
**Limits: Chippewa Riverfront – Park and Street Improvements**

Mason work has begun in the roundabout at Business 29/STH 124 and Bridge Street. Work will continue in the upcoming weeks, please watch for lane closures within the roundabout. Electrical, and shoreline work continue within the Chippewa Riverfront.

Anticipated Project Completion: Fall 2016

**Project: Spruce Street – Street and Utility Improvement Project**  
**Limits: Wheaton Street to Pearl Street**

All underground work has been completed on the Spruce Street project. Concrete curb and gutter and sidewalk have begun, and it is anticipated that it will be complete by the middle of next week. Preparation for HMA surfacing will also begin next week.

Anticipated Completion: August 2016

**Project: Willow Street/Loffler Court – Street and Utility Improvement Project**  
**Limits: Terrill Street to Terrill Street**

Final restoration and clean up item remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: Woodward Avenue – Street Improvement Project**

Final restoration and clean up items remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: State Street – Street and Utility Improvement Project**  
**Limits: Columbia Street to Water Street**

The final layer of asphalt was completed this week on the State Street project. Final finishing items remain to be completed.

Anticipated Completion: Open. July 2016!

**Project: Spring Street Bridge at Duncan Creek**

The contractor continues with deficient concrete removals on both the underside and top side of the bridge. The preparation for concrete installation and fiber-wrap will continue into next week.

Anticipated Completion: August 2016

**Project: Main Street Bridge at the Chippewa River**

Preparation for the concrete overlay was completed this week. The concrete overlay is scheduled to be completed next week. Approach work will continue and is expected to be completed in the next three weeks.

Please note, pedestrian traffic on the bridge is not allowed. With the full depth deck repairs in process no one is allowed on the bridge for safety reasons. Any unauthorized persons on the bridge will be **subject to a fine**. Please note, this is done for safety reasons as portions of the deck may be removed at full depth and it is important that no persons other than project related personnel are on the structure. Please use the pedestrian detour and the STH 124 Bridge! Thank you for your cooperation!

Anticipated Completion: August 2016.

**Project: Maintenance Overlays/Street Repairs**

The City of Chippewa Falls will begin surface maintenance repairs on the following streets in the upcoming weeks:

State Street – Water Street to Edward Street (Completed!)

Court Street – STH 124 to Prairie Street (Completed)

Schiedler Road - Pumphouse Road to CTH I

Woodward Avenue – Wisconsin Street to Greenville Street (Completed)

**Project: Traffic Signal Maintenance – Business 29/Chippewa Crossing Boulevard**

The traffic signal at this intersection has been experiencing intermittent electrical issues. In the next week the signals will be undergoing maintenance to repair defective items. Please watch for maintenance personnel in and around this intersection. Improvements will take place in the upcoming weeks. **PLEASE NOTE:** The pedestrian buttons are not functioning correctly at this intersection, please use appropriate caution when crossing the street.