



2016 Construction Season Weekly Update:  
Date: August 26, 2016

**Project: Grand Avenue – Street and Utility Improvement Project**  
**Limits: Albert Street to Island Street**

Restoration (Seeding) will be re-completed in locations along the project in September.

Anticipated Project Completion: Open, June 2016!

**Project: Chippewa Riverfront**  
**Limits: Chippewa Riverfront – Park and Street Improvements**

Parking lot preparations began this week in the Chippewa Riverfront. Grading and concrete work are expected to continue into next week.

Masonry work within the roundabout at the intersection of Business 29/River Street & STH 124 are scheduled to restart in the upcoming weeks.

Anticipated Project Completion: Fall 2016

**Project: Spruce Street – Street and Utility Improvement Project**  
**Limits: Wheaton Street to Pearl Street**

The final layer of HMA pavement was completed on Tuesday of this week. Restoration items were also completed this week. Final punch list items remain to be completed and will be addressed in the upcoming weeks.

Anticipated Completion: Open, August 2016!

**Project: Willow Street/Loffler Court – Street and Utility Improvement Project**  
**Limits: Terrill Street to Terrill Street**

Final restoration and clean up item remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: Woodward Avenue – Street Improvement Project**

Final restoration and clean up items remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: State Street – Street and Utility Improvement Project**  
**Limits: Columbia Street to Water Street**

Seeding and mulching were re-completed in locations along the project this week.

Anticipated Completion: Open. July 2016!

**Project: Spring Street Bridge at Duncan Creek**

The fiber wrap of the upper columns and arch began this week. Fiber wrap installation is expected to continue for the next three weeks. The bridge railing are expected to be painted (weather depending) in the next week.

Anticipated Completion: September 2016

**Project: Main Street Bridge at the Chippewa River**

Anticipated Project Completion: Open August 2016!

**Project: Maintenance Overlays/Street Repairs**

The City of Chippewa Falls will begin surface maintenance repairs on the following streets in the upcoming weeks:

\*Scheidler Road – HMA overlay work will continue on Scheidler Road next week. It is anticipated that maintenance work on this section will be completed in the upcoming week.

State Street – Water Street to Edward Street (Completed!)

Court Street – STH 124 to Prairie Street (Completed)

Scheidler Road - Pumphouse Road to CTH I

Woodward Avenue – Wisconsin Street to Greenville Street (Completed)