



2016 Construction Season Weekly Update:
Date: September 2, 2016

Project: Grand Avenue – Street and Utility Improvement Project
Limits: Albert Street to Island Street

Restoration (Seeding) will be re-completed in locations along the project in September.

Anticipated Project Completion: Open, June 2016!

Project: Chippewa Riverfront
Limits: Chippewa Riverfront – Park and Street Improvements

Masonry work has been completed in the roundabout in the Bridge Street and River Street Roundabout. Landscaping and plantings remain to be completed within the roundabout and have been scheduled for the upcoming week.

Trail preparation, electrical, grading, and parking lot preparation will continue in the upcoming weeks. Plantings have been scheduled and weather permitting will begin in the next two weeks.

Anticipated Project Completion: Fall 2016

Project: Spruce Street – Street and Utility Improvement Project
Limits: Wheaton Street to Pearl Street

Anticipated Completion: Open, August 2016!

Project: Willow Street/Loffler Court – Street and Utility Improvement Project
Limits: Terrill Street to Terrill Street

Anticipated Completion: Open, June 2016!

Project: Woodward Avenue – Street Improvement Project

Anticipated Completion: Open, June 2016!

Project: State Street – Street and Utility Improvement Project
Limits: Columbia Street to Water Street

Anticipated Completion: Open. July 2016!

Project: Spring Street Bridge at Duncan Creek

The fiber wrap process on the Spring Street Bridge is nearing completed. Painting of the structure is scheduled to be completed early next week (weather permitting). The ribbon cutting has been scheduled September 29, 2016.

Anticipated Completion: September 2016

Project: Main Street Bridge at the Chippewa River

Anticipated Project Completion: Open! August 2016.

Project: Pine Acre Lane/Pine Needle Drive

The Pine Acre Lane/Pine Needle Drive project has been scheduled to begin late next week. The contractor has notified the City that due to weather factors the project start may be delayed till early the following week.

Anticipated Completion: October 2016