



2016 Construction Season Weekly Update:  
Date: July 15, 2016

**Project: Grand Avenue – Street and Utility Improvement Project**  
**Limits: Albert Street to Island Street**

Final restoration and finishing items remain to be completed in the next two weeks.

Anticipated Project Completion: Open, June 2016!

**Project: Chippewa Riverfront**  
**Limits: Chippewa Riverfront – Park and Street Improvements**

Electrical work within the Chippewa Riverfront continued this week. The grading for pedestrian/bicycle paths also got under way.

Masonry deliveries have been scheduled and lane closures in the Business 29/River Street – STH 124 roundabout are expected in the early part of next week. Please watch for detour signing, the streets will be reopened at the end of each work day.

Anticipated Project Completion: Fall 2016

**Project: Spruce Street – Street and Utility Improvement Project**  
**Limits: Wheaton Street to Pearl Street**

Underground utility work was completed this week on the Spruce Street project. The preparation for concrete curb and gutter and sidewalk has begun. Grading is expected to continue next week on the Spruce Street project with curb and gutter expected the following week.

Anticipated Completion: August 2016

**Project: Willow Street/Loffler Court – Street and Utility Improvement Project**  
**Limits: Terrill Street to Terrill Street**

Final restoration and clean up item remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: Woodward Avenue – Street Improvement Project**

Final restoration and clean up items remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: State Street – Street and Utility Improvement Project**  
**Limits: Columbia Street to Water Street**

The final layer of HMA asphalt was postponed this week on the State Street project. The street has been opened to allow for use during the Northern Wisconsin State Fair. The street will be closed for two days next week to allow the contractor to complete the HMA paving.

Anticipated Completion: July 2016

**Project: Spring Street Bridge at Duncan Creek**

The contractor continues with deficient concrete removals on both the underside and top side of the bridge. The preparation for concrete installation and fiber-wrap will continue into next week.

Anticipated Completion: August 2016

**Project: Main Street Bridge at the Chippewa River**

The contractor will be finalizing the full depth and partial depth deck repair on the Veterans Memorial Bridge in the next two weeks. The concrete overlay has been scheduled for the last week of July. Approach work will begin in the upcoming weeks.

Please note, pedestrian traffic on the bridge is not allowed. With the full depth deck repairs in process no one is allowed on the bridge for safety reasons. Any unauthorized persons on the bridge will be **subject to a fine**. Please note, this is done for safety reasons as portions of the deck may be removed at full depth and it is important that no persons other than project related personnel are on the structure. Please use the pedestrian detour and the STH 124 Bridge! Thank you for your cooperation!

Anticipated Completion: August 2016.

**Project: Maintenance Overlays/Street Repairs**

The City of Chippewa Falls will begin surface maintenance repairs on the following streets in the upcoming weeks:

- State Street – Water Street to Edward Street (Completed!)
- Court Street – STH 124 to Prairie Street
- Schiedler Road - Pumphouse Road to CTH I
- Woodward Avenue – Wisconsin Street to Greenville Street

Maintenance is being scheduled next week on Court Street from STH 124 to Prairie Street, and Woodward Avenue from Wisconsin Street to Greenville Street. Local detours may be established to allow for maintenance crews to complete necessary work. Closures are expected to be only one day and in most cases re-opened at the end of the work day.

**Project: Traffic Signal Maintenance – Business 29/Chippewa Crossing Boulevard**

The traffic signal at this intersection has been experiencing intermittent electrical issues. In the next week the signals will be undergoing maintenance to repair defective items. Please watch for maintenance personnel in and around this intersection. Improvements will take place in the upcoming weeks. **PLEASE NOTE:** The pedestrian buttons are not functioning correctly at this intersection, please use appropriate caution when crossing the street.

