



2016 Construction Season Weekly Update:  
Date: August 5, 2016

**Project: Grand Avenue – Street and Utility Improvement Project**  
**Limits: Albert Street to Island Street**

Final restoration and finishing items remain to be completed in the next two weeks.

Anticipated Project Completion: Open, June 2016!

**Project: Chippewa Riverfront**  
**Limits: Chippewa Riverfront – Park and Street Improvements**

Work continues on the proposed park. Grading for the walking/bicycle trails continues along with necessary electrical work. Improvements for the proposed parking area also got under way with the south lane of eastbound Business 29 being closed for concrete removals and other necessary repair.

Masonry work within the roundabout at the intersection of Business 29/River Street & STH 124 are scheduled to restart in the upcoming weeks.

Anticipated Project Completion: Fall 2016

**Project: Spruce Street – Street and Utility Improvement Project**  
**Limits: Wheaton Street to Pearl Street**

HMA surfacing has been started this week along the Spruce Street project. It is expected that first layer of HMA pavement will be completed this week. Restoration will begin next week along the project. Upon completion of the restoration the final layer of HMA pavement will be completed.

Anticipated Completion: August 2016

**Project: Willow Street/Loffler Court – Street and Utility Improvement Project**  
**Limits: Terrill Street to Terrill Street**

Final restoration and clean up item remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: Woodward Avenue – Street Improvement Project**

Final restoration and clean up items remain and will be completed within the next two weeks.

Anticipated Completion: Open, June 2016!

**Project: State Street – Street and Utility Improvement Project**  
**Limits: Columbia Street to Water Street**

Final restoration and finishing items remain to be completed in the upcoming weeks.

Anticipated Completion: Open. July 2016!

**Project: Spring Street Bridge at Duncan Creek**

The bridge deck overlay and other preparation work are expected to be completed this week. Further surface concrete repair work will continue into next week.

Anticipated Completion: August 2016

**Project: Main Street Bridge at the Chippewa River**

The concrete overlay is expected to be completed on the Veterans Memorial Bridge. The approach work is scheduled to be completed in next week. Final items will remain to be completed and the bridge is expected to be open for traffic during the week of August 19, 2016.

Please note, pedestrian traffic on the bridge is not allowed. With the full depth deck repairs in process no one is allowed on the bridge for safety reasons. Any unauthorized persons on the bridge will be **subject to a fine**. Please note, this is done for safety reasons as portions of the deck may be removed at full depth and it is important that no persons other than project related personnel are on the structure. Please use the pedestrian detour and the STH 124 Bridge! Thank you for your cooperation!

Anticipated Completion: August 2016.

**Project: Maintenance Overlays/Street Repairs**

The City of Chippewa Falls will begin surface maintenance repairs on the following streets in the upcoming weeks:

State Street – Water Street to Edward Street (Completed!)

Court Street – STH 124 to Prairie Street (Completed)

Schiedler Road - Pumphouse Road to CTH I

Woodward Avenue – Wisconsin Street to Greenville Street (Completed)