



2016 Construction Season Weekly Update:  
Date: October 7, 2016

**Project: Grand Avenue – Street and Utility Improvement Project**  
**Limits: Albert Street to Island Street**

Restoration (Seeding) will be re-completed in locations along the project in September.

Anticipated Project Completion: Open, June 2016!

**Project: Chippewa Riverfront**  
**Limits: Chippewa Riverfront – Park and Street Improvements**

Trail work and entrance plaza work continued this week on the Chippewa Riverfront project. Parking lot preparations and plantings and seeding started this week and are expected to continue in the upcoming weeks. Parking lot/trail paving are scheduled to be completed in October.

Anticipated Project Completion: Fall 2016

**Project: Spruce Street – Street and Utility Improvement Project**  
**Limits: Wheaton Street to Pearl Street**

Anticipated Completion: Open, August 2016!

**Project: Willow Street/Loffler Court – Street and Utility Improvement Project**  
**Limits: Terrill Street to Terrill Street**

Anticipated Completion: Open, June 2016!

**Project: Woodward Avenue – Street Improvement Project**

Anticipated Completion: Open, June 2016!

**Project: State Street – Street and Utility Improvement Project**  
**Limits: Columbia Street to Water Street**

Anticipated Completion: Open. July 2016!

**Project: Spring Street Bridge at Duncan Creek**

Anticipated Completion: Open September 2016!

**Project: Main Street Bridge at the Chippewa River**

Anticipated Project Completion: Open! August 2016.

**Project: Pine Acre Lane/Pine Needle Drive**

The Pine Acre Lane/Pine Needle Drive project is underway and proceeding according to schedule. Underground utility work was completed this week and preparation for curb and gutter commenced. Curb and gutter has been scheduled for Friday October 7, 2016 (weather permitting.) Restoration and concrete work is scheduled for early next week with paving currently scheduled for Friday October 14, 2016 (weather permitting).

Anticipated Completion: October 2016